


AMEU MEETING

Eskom Feedback

19 February 2024





TOTAL Year End TARGET	TOTAL Connections Reported @16 Feb	Variance	% Achieved YTD
132 123	75 598	- 56 525	57%

Comments

- Total number of connections refers to current and roll over programme combined.
- ■75 598 are connection energized and reported
- There are also 3 118 connection energized but not reported yet owing to paperwork and data being verified
- Challenges experienced in the programme are addressed on the next slide.



Challenges

- Delay in governance processes resulting in late construction start
- Shortage of voltage regulators
- Community disturbance; business forums demands, threats made to contractors, extortion, local labourers demands, senior municipal officials delays, traditional leaders fees demands

Mitigations and Strategies

- Increase urgency from the programme start. Signing of contract timeously.
- New VR contract established
- Continue to engage comunities, stakeholders, involve security and law enforcement, DMRE and municipalities, where needed. In some instances, Eskom has left site for safety reasons.





End