




AMEU VIRTUAL ELECTRIFICATION MEETING 22ND August 2023



FUNDING

| | GRANT | Allocation | Expenditure | CONNECTIONS |
|---|-------|--------------|-------------|------------------------|
| | ISUPG | R 12 000 000 | R 5 321 000 | Bulk 11 Kv O/H Line |
| P | | R 8 000 000 | R 1 820 000 | 73 |
| | ISUPG | R 5 000 000 | R 4 192 000 | High Mast |

3

CHALLENGES

- **Appointed of consultant Delays within SCM processes**
- Vandalism and theft of electrical service cables and ready boards.
- Local Business Forums demanding portions of contract to be given to them or work will be stopped on sites (30% SMME allocation)
- Slow delivery rate of dwellings.
- Informal Settlements not Meeting the SOP agreed to By Spatial Planning, Human Settlement and Electricity & Energy



