

## By 2030 eThekwini will be Africa's most caring and liveable city



## eThekwini Electricity Electrification

Presented by: Livien Naidoo (Chief Engineer: MV/LV Operations)(Pr.Eng)



## **20/21 Financial Year – Projects Update**



#### **RDP/Transit Camp Housing Projects**

- 8 Projects eThekwini Housing,
- All projects currently in construction phase,
- Potential Yield 846 units, and
- Connected to date 124 units



#### **Rural Electrification**

• Project yield dependent on the number of applications received, processed and paid for.



#### **Informal Settlements**

- 27 Settlements identified to be electrified,
- 24 Settlements currently in Construction phase,
- 3 settlements in the Survey/Planning phase possibly be carried over to the next financial year,
- Potential Yield Approximately 4000 units, and
- Connected to date 649 units



#### **HV Projects**

- 25 Projects identified to be undertaken,
- 24 Projects currently in progress,
- 2 Projects undertaken by internal resources, and
- 1 Projects awaiting SCM approval.







#### **USDG**

- USDG Allocation to Electricity R216,235,000.00,
- Spend to date R 134,360,570.89,
- Percentage spend 62.14%



#### **UISP**

- UISP Allocation to Electricity R55,000,000.00,
- Spend to date R40,926,990.00,
- Percentage spend 74.41%



#### **Total**

- Spend to date total—R175,287,560.89 (65%), End April 2021
- Current projected expenditure anticipated at 100%.
- The expenditure is largely dependent on the dependencies for project completion i.e Contract approvals, material availability etc.



### **Projects Feedback**



- SCM Challenges,
- · Material availability,
- Contractor Performance,
- COVID 19,
- Business Forums,
- Local labour issues,
- Housing Projects not completed/completed timeously,
- · Inadequate time for service delivery,
- Service delivery protests,
- Private Property/Land owners permission to occupy, and
- Illegal connections causing network infrastructure damage.



- Ensure contract renewals are done well in advance,
- Only budget for projects that have awarded contracts for work to be undertaken,
- Plan for projects in advance, and
- Aim for project commencement to align with the beginning of the financial year in order to ensure spend.



# The End