

CENTLEC: DMRE-DHS-AMEU VIRTUAL MEETING ON ELECTRIFICATION -24 May 2022

PRESENTER: WIMPIE DE JAGER
CENTLEC

Contents

- Background
- Electrification USDG Projects
- Electrification DMRE Projects

Background

- CENTLEC is the entity of MMM which has been established to serve the communities within the six towns namely Botshabelo, Bloemfontein, Wepener, Vanstadensrus, Dewetsdorp, and Thaba Nchu for USDG Projects.
- CENTLEC has entered into service delivery agreement with Mangaung Metro, Kopanong and Mohokare to ensure compliance, performance, accountability and effective reporting throughout the different processes and programs which municipality is undertaking.

Electrification Projects

The projects are aimed at improving the lifestyle of the Margaung Metro community by providing households with electricity; and also contributing towards social-economic upliftment by offering employment opportunities to the community of Margaung Metro.

USDG-ELECTRIFICATION 20/21- BACKLOG

Town	Township Name	Number of Sites	Progress	Estimated Cost
BLOEMFONTEIN	MATLHARANTLHENG	321	COMPLETE 321 CONNECTIONS ENERGIZED	R7 136 000
BOTSHABELO	BLOCK R	1797	HOUSE CONNECTIONS COMPLETE 705. BACK BONE COMPLETE ON 21 TRANSFORMER ZONES, LAST 3 TRANSFORMER ZONES 98%	R40 073 100
BOTSHABELO	BLOCK L	435	433 HOUSE CONNECTIONS COMPLETE TWO STANDS WITH NO BENEFICIARIES.	R9 700 500
DEWETSDORP	MOROJANENG	511	BACKBONE COMPLETE, COMPLETE WITH ALL TRANSFORMER ZONES CONNECTIONS, WILL BE ENERGIZE AFTER NETWORK CHANGES ARE COMPLETE.	R11 439 900
INFILL STANDS	MANGAUNG	371	196 CONNECTIONS ENERGIZED. BUSY WITH HOUSE CONNECTIONS BOTSHABELO BLOCK L AND M	R8 518 600

USDG-ELECTRIFICATION 21/22

Town	Township Name	Number of Sites	Progress
MANGAUNG	MATLHARANTLHENG	550	DESIGN DRAWINGS COMPLETE COURT INTERDICT ON STANDS, HUMAN SETTLEMENT.
MANGAUNG	KLIPFONTEIN	1000	DESIGN DRAWINGS COMPLETE STANDS NOT REGISTER, AWAIT SG DRAWINGS

DMRE – MOHOKARE ELECTRIFICATION 21/22

Town	Township Name	Number of Sites	Progress	Estimated Cost
ROUXVILLE	ROELELEATHUNYA	186	POLE PLANTING, STRINGING OF BACKBONE MV AND LV COMPLETE, NO FUNDS FOR CONNECTIONS.	R4 147 800
ZASTRON	MATLAKENG	300	POLE PLANTING STRINGING OF BACKBONE MV AND LV COMPLETE, NO FUNDS FOR CONNECTIONS.	R6 690 000

DMRE – MOHOKARE BULK PROJECTS 21/22

Town	Township Name	Progress	Estimated Cost
ROUXVILLE	ROUXVILLE	SERVICE PROVIDER BUSY ON SITE	R450 000
TROMPSBURG	TROMPSBURG	SERVICE PROVIDER BUSY ON SITE	R450 000

CHALLENGES

CHALLENGES ON ELECTRIFICATION PROJECTS

1. SUMMER RAIN FALL
2. ROCKY AREA, NEED AIR PRESSURE DRILL
3. COMMUNITY UNREST THAT DELAYED PROJECT EXECUTION DUE TO FRAUDELENT PTO'S
4. BENEFICIARIES LIST AND PEOPLE ON SITE DON'T MATCH
5. STANDS IN FLOOD AREA, ZASTRON
6. COVID-19
7. FUNDS TO COMPLETE CONNECTIONS- DMRE PROJECTS
8. CONTRACT EXSTENTION FOR 6 MONTHS FROM 16 MAY 2022

Thank you.